Delaware Aqueduct Repairs

Regulated Flows Advisory Committee Meeting

June 29, 2022



Presented to an advisory committee of the DRBC on June 29, 2022. Contents should not be published or re-posted in whole or in part without permission of the DRBC or the presenter.



Delaware Aqueduct Shutdown October 1, 2023



Agenda


Jennifer Garigliano CHIEF OF STAFF, BWS

- System Overview
- Project Overview
- Supply Augmentation
- Operational Concerns
- Summary
- Communications
- Q&A



Water Supply Overview

- Surface water system
- 19 reservoirs + 3 lakes
- 570 billion gallon total reservoir storage capacity
- 9.8 million consumers (~1/2 New York State population)
- Delivers more than 1.1 billion gallons of water each day
- Watershed = 1,969 square miles (~1.2 million acres)
- Watershed covers parts of 8 upstate counties in NY plus a small portion of CT
- Nation's largest municipal water supply 90% unfiltered



Delaware Aqueduct

- 85 miles long from Rondout to Hillview Reservoir
- Longest tunnel in the world
- Conveys about 50-60 percent of NYC drinking water
- Put in service in 1944
- Last drained for inspection 1957-1958
- Critical system component
- Aqueduct consists of three segments
 - o Rondout toWest Branch (44 mi.)
 - West Branch to Kensico (27 mi.)
 - Kensico to Hillview (14 mi.)




Delaware Aqueduct Bypass Tunnel

- Largest and most complex repair project in the 180-year history of NYC's municipal water supply
- Total program cost \$1 billion
- Fixing or eliminating leaks in the Delaware Aqueduct
- Building and connecting a new 2.5-milelong tunnel 600 feet below the Hudson River from Newburgh to Wappinger
- Shutdown to connect bypass tunnel begins October 2023
- Expected completion in 2024



The Solution



Water Supply Augmentation

During the 5-8 month shutdown how will NYC meet demand?

Source	Yield
Catskill System	600 MGD
Croton Pump Stations	240 MGD
Croton System	290 MGD



BWS Operational Challenges




Pump Stations

- Croton Falls Pump Station 180MGD
- Cross River Pump Station 65 MGD
- Pump stations will be used to augment supply by putting Croton water into the Delaware Aqueduct
- BWS currently is not adequately staffed run these pump stations for long periods of time
 - Not a showstopper, but a factor




Tunnel 2 - CFP Connection

- This project was originally expected to be complete by October 2021
- Construction anticipated to be complete July 2022
 - Pending a delivery of bolts
- Testing New Entry Point Connection: October 2022



Taste and Odor Event - 2018


- Consumer complaints climb to 10 per day:
 October 4th
- Draw locations selected based on lowest pH and avoidance of algae at the surface:
- Delivered anoxic water containing Geosmin & MIB
- Consumer complaints climbed to 73: October
 10th
- Water Quality data reviewed draw locations changed from bottom draws to surface draws;
 Post-filtration chlorine dose increased
- Croton Filtration Plants A and B shutdown:
 October 13th
- Conditioning and preparation of valves for introducing Catskill water: October 15th
- Plants A and B re-started with a blend of Catskill and New Croton & Jerome Park waters: October 16th
- 100% Croton water resumed: October 28th





Taste and Odor Compounds Geosmin and MIB-2

- Elevated levels of MIB in New Croton Reservoir discovered in the fall of 2018
- Geosmin (GSM) and 2-methylisoborneol (MIB) common in water supplies
- MIB produced by cyanobacteria (bluegreen algae) and in actinomycetes (soil bacteria)
- GSM and MIB confer earthy, musty odors to drinking water
- Low human detection limits of 5 to 10 ng/L
- Upstream reservoirs: MIB identified in several other upstream reservoirs to include Croton Falls and Cross River
- Persistent in source water and difficult to remove using conventional water treatment technologies






Granular Activated Carbon Install

- Emergency Declaration March 2020
- Engineering Consultant Arcadis March 2020
- 6-week installation period for each plant
 - o Plant B: May July 2020
 - Plant A: September October 2020
- Commissioning
 - Plant B: July August 2020
 - Plant A: September October 2020
- Water enters distribution:
 - Plant B: October 27, 2020
 - o Plant A: November 16, 2020
- Peak Flow 257 MGD December 8, 2020
- Difficulty returning to peak flow began January 20, 2021

CFP GAC Performance Winter 2020-2021



11/25/20/2/15/20 1/4/21 1/24/21 2/13/21 3/5/21 3/25/21 4/14/21



Chlorine Dioxide at CLGH

- Chlorine dioxide primary purpose for oxidizing dissolved Mn (and Fe) in Croton source water
- Installation at Croton Lake Gatehouse
- Installation delayed

Original Timeline:

Develop bench testing and system testing approach by 4/2019

Begin testing by 6/2019

Finalize procurement package by 9/2019

Purchase equipment by 3/2020

Operational Testing 8/2020

Revised Timeline:

Purchase generator 12/2021

Construction mobilization 1/2022

Chemical tank delivery by 7/2022

Substantial completion 10/2022

Operational Testing 1/2023



Summary

- All of these predecessor projects need to be completed and properly tested before we can shutdown the Delaware Aqueduct
- New commencement date of October 1, 2023 was necessary to in order to test the system with everything operational this fall/winter



Communications

- In the process of resetting the timeline
- Questions/concerns from a variety of stakeholder groups
 - Working on a plan to address those concerns
 - Need clarifications for some questions
 - Competing interests
- More information updates to the public
- Stakeholder meetings



Questions and discussion...

jgarigliano@dep.nyc.gov



