

FY 2017 MAJOR PROJECT STATUS

NJTPA

PANY&NJ-NJDOT Project Program

COUNTY: Hudson, Essex

MUNICIPALITY: Jersey City, Newark City, Kearny Town

STATUS: Route 7 Wittpenn Bridge: Contract 1 - complete. Contract 2 - complete. Contract 3 (under construction) - completion anticipated 12/2018. Contract 4 - CON authorization 6/2017. Route 139: Contract 1 - complete. Contract 2 - complete. Contract 3 - complete. Contract 4 - complete. Route 1&9T Extension: complete. Route 1&9 Pulaski Skyway: Contract 1 - complete. Contract 2 - complete. Contract 3 - complete. Contract 4 - complete. Contract 5 - Contract award 6/2017. Completion 8/2019. Contract 6 - Utility authorization 8/2018. CON authorization 6/2020. Completion 9/2021. Contract 7 - Contract award 10/2017. Completion 2/2019. Contract 8 - Utility authorization 7/2018. CON Completion 5/2023. Contract 9 - CON authorization 9/2019. Completion 4/2021.

Port Newark Container Terminal (PNCT) Access Improvement and Expansion Project

COUNTY: Essex

MUNICIPALITY: Newark City

STATUS: PNCT is applying for a TIFIA loan as part of the private public financing package. The Capital Paving program is now included in this project.

Rumson Road over the Shrewsbury River, CR 520

COUNTY: Monmouth

MUNICIPALITY: Rumson Boro, Sea Bright Boro

STATUS: Project anticipating authorization for final design phase in 2018.

Route 1&9, Interchange at Route I-278

COUNTY: Union

MUNICIPALITY: Linden City

STATUS: PANYNJ is responsible for the initial planning, environmental assessment (including NEPA) and conceptual design. NJDOT will be responsible for all design, construction and costs for the work at the Park Avenue intersection with Route 1&9. NJDOT is responsible for NEPA, preliminary and design work. The project is under the jurisdiction of NJDOT throughout the project and after completion. A joint public meeting is scheduled on 9/19/17.

Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B

COUNTY: Passaic

MUNICIPALITY: Little Falls Twp, Clifton City

STATUS: Community is fully supporting. Coordination with local authorities on Jurisdictional and Signal agreements. All DEP related permits obtained in July 2014 (as part of Contract A work). Minor additional permits necessary. Construction began on Contract A in 12/2015. Contract B in final design. CON authorization anticipated in 2/2019.

FY 2017 MAJOR PROJECT STATUS

NJTPA

Route 4, Bridge over Palisade Avenue, Windsor Road and CSX Railroad

COUNTY: Bergen

MUNICIPALITY: Teaneck Twp

STATUS: Individual section 4(f) document for impacts to the Historic Greenbelt in Teaneck is required. SHPO coordination is ongoing. Environmental document complete 6/2018. DES Authorization in 12/2018.

Route 72, Manahawkin Bay Bridges, Contract 4

COUNTY: Ocean

MUNICIPALITY: Stafford Twp

STATUS: Under construction. Substantial completion in 3/2020.

Route 80, Route 15 Interchange

COUNTY: Morris

MUNICIPALITY: Wharton Boro, Rockaway Twp

STATUS: PE underway. Environmental document complete in 1/2019. Final design authorization in 7/2019.

Route 206, Valley Road to Brown Avenue

COUNTY: Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: Final design authorization 5/2018.

Route 206 Bypass, Mountain View Road to Old Somerville Road (Sections 14A & 15A) Contract B

COUNTY: Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: CON authorization 9/2017. Project was advertised for construction bids in 10/2017. Completion 10/2020.

Route 278, Goethals Bridge Replacement

COUNTY: Union

MUNICIPALITY: Elizabeth City

STATUS: Construction began in 5/2014 with full completion expected in late 2018. The first completed span opened summer 2017.

Route 280, Route 21 Interchange Improvements

COUNTY: Essex, Hudson

MUNICIPALITY: Newark City, Harrison Town

STATUS: Under construction since 9/2015. Substantial completion in 2/2019.

FY 2017 MAJOR PROJECT STATUS

NJTPA

Route 440, Bayonne Bridge Navigational Clearance Project

COUNTY: Hudson

MUNICIPALITY: Bayonne City

STATUS: The contract was awarded in 5/2013. The new elevated roadway and the start of cashless tolling began in 2/2017. Project completion is anticipated in 2019.

Route 495, Route 1&9/Paterson Plank Road Bridge

COUNTY: Hudson

MUNICIPALITY: North Bergen Twp

STATUS: Contract Awarded to IEW Construction in 7/2017. CON will begin in fall 2017. Temporary ROW easements are required during construction. Utilities coordination with railroad.